

# TOWN OF PENDLETON

Engineering Report  
October 2025



## GENERAL ENGINEERING SUPPORT

### *Town Projects/ Programs Status*

- **MS4 Stormwater Management Program**
  - MS4 Year 2 (2025 Compliance Items)
  - Storm Water Management Plan (SWMP)
    - **Action Item:** MS4 Interim Progress Report Certification
  
- **GIS Implementation**
  - Utility mapping: 2025 NCSD I&I Reduction Program – Sanitary Sewer Manhole location and condition assessment field work is ongoing. GIS mapping is underway. Project to be completed by end of November 2025
  
- **Town Comprehensive Plan Update**
  - High Road presented the survey results to the steering committee in July 2024
  - Draft plan is under development in coordination with the Planning Board
  - Draft Updated Comprehensive Plan is earmarked to be submitted for Town Board review by end of November 2025. February 2026 target for the final draft and start the adoption process.
  - **Action Item:** None
  
- **Town Park Improvements**
  - Community Center Project – Final punch list being completed
  - Parking Lot Paving Project – Paving, concrete approaches, and aprons complete
  - Town Park court improvements project (design underway – Bidding to occur over the winter for Spring construction)
  - **Action Item:** None
  
- **Town Department Support**
  - EPA Lead Copper Rule – **Town compliance action Items:**
    - Initial Inventory completed and submitted to NYSDOH
    - Notification to property owners to be completed
  - **Action Items:** Town to prepare a plan to identify unknown services / Water Dept lead
  
- **Miscellaneous**
  - 25 lot residential subdivision (Regency Estates – Campbell Boulevard)
    - Primary Construction Activities – earthwork / Sanitary sewer installation
    - **Action Item:** None